



This certificate is not valid if the serial number has been detached or altered

TPN3/0303839

H. OBSERVATIONS AND RECOMMENDATIONS FOR ACTION TO BE TAKEN

Referring to the attached schedules of inspection and test results, an subject to the limitations at E: There are no items adversely affecting electrical safety.

Item No. The following observations and recommendations are made. N/A

Item No	Code †

Note: If necessary, continue on additional page(s), which must be identified by the Lessee Accommodation Vehicle Periodic Inspection Report serial number and page number(s).

1. 'requires urgent attention' or
2. 'requires improvement' or
3. 'requires further investigation' or
4. 'does not comply with BS 7671'

Urgent remedial work recommended for items: 0 Corrective action(s) recommended for items 0

K. TRANSPORTABLE BUILDING PARAMETERS

Nominal voltage U₀/U_n: 230 V / 230 V

Nominal frequency: 50 Hz

No of Phases: 1

Maximum load per phase provision: 63 Amps

Acceptable system type(s): TN-S TN-C-S TT

Maximum tolerable fault current: 6 kA

Maximum tolerable upstream earth fault loop impedance, Z_T: 2.65 Ω

PARTICULARS OF TRANSPORTABLE BUILDING INSTALLATION

Nominal voltage(s) U (V)	U ₀ (V)	Number of phases	Type [BS (EN) ...]	Main Switch		Rated current, I _n (A)	Short-circuit capacity (kA)	Residual operating current I _{an}		
				Voltage rating (V)	230					
230	230	1	61008 RCD		230	63	6	30		
Main equipotential bonding to extraneous conductive parts:										
ADS		Water supply connection	N/A	Gas supply connection	N/A	Oil supply connection	N/A	Transportable building structural steelwork (if any)	Other	N/A
Main protective bonding conductors:										
ADS		Material	COPPER	csa (mm ²)	4					

I. SUMMARY OF THE INSPECTION

General condition of the installation: GOOD

Evidence of alterations: No

Electrical Installation Certificate no. or previous Periodic Inspection Report no.: NOT AVAILABLE

Date(s) of the inspection: 12-03-12

Date of previous inspection: N/A

Overall assessment of the installation: Satisfactory

(Entry should read either 'Satisfactory' or 'Unsatisfactory')

Note: If necessary, continue on additional page(s), which must be identified by the Transportable Building Periodic Inspection Report serial number and page number(s).

J. NEXT INSPECTION

[I/We recommend that this installation is further inspected and tested after an interval of not more than: 1 YEAR

(Enter interval in terms of years or months, as appropriate)