NICEIC APPROVED CONTRACTOR

This certificate is not valid if the serial number has been defaced or altered **TPN3/0303838**

Original (To the person ordering the work)

H. OBSERVATIONS AND RECOMMENDATIONS FOR ACTION TO BE TAKEN

Referring to the attached schedules of inspection and test results, an subject to the limitations at E:

There are no items adversely affecting electrical safety. ✔

or

The following observations and recommendations are made. N/A

Item No		Code †

Note: If necessary, continue on additional page(s), which must be identified by the Leisure Accommodation Vehicle Periodic Inspection Report serial number and page number(s).

† *Where observations are made, the inspector will have entered one of the following codes against each observation to indicate the action (if any) recommended:-*

1. *'requires urgent attention' or*
2. *'requires improvement' or*
3. *'requires further investigation' or*
4. *'does not comply with BS 7671'*

Please see the reverse of this page for guidance regarding recommendations.

Urgent remedial work recommended for Items: 0

Corrective action(s) recommended for Items 0

I. SUMMARY OF THE INSPECTION

General condition of the installation:

GOOD

Note: If necessary, continue on additional page(s), which must be identified by the Transportable Building Periodic Inspection Report serial number and page number(s).

Evidence of alterations or additions: No — If yes, estimated age: 8 years

Electrical Installation Certificate no. or previous Periodic Inspection Report no.: NOT AVAILABLE

Date(s) of the inspection: 12-03-12 — Date of previous inspection: N/A

Overall assessment of the installation: Satifactory

*(Entry should read either **'Satisfactory'** or **'Unsatisfactory'**)*

J. NEXT INSPECTION

(Enter interval in terms of years or months, as appropriate)

I/We recommend that this installation is further inspected and tested after an interval of not more than: 1 YEAR

provided that any item at H which have been attributed a Recommendation Code 1 (*requires urgent attention* and Code 2 (*requires improvement*) are remedied without delay and as soon as possible resectively. Items which have been attributed a Recommendation Code 3 should be actioned as soon as practicable (see H).

K. TRANSPORTABLE BUILDING PARAMETERS

Nominal voltage U_0 /U:	230 V / 230 V	Nominal frequency:	50 Hz	Maximum load per phase provision:	63 Amps	Maximum tolerable fault current:	6 kA
		No of Phases:	1	Acceptable system type(s):	TN-S TN-C-S TT	Maximum tolerable upstream earth fault loop impendance, Z_T :	2.98 Ω

PARTICULARS OF TRANSPORTABLE BUILDING INSTALLATION

Nominal voltage(s)		Number of phases	Main Switch				
U (V)	U_0 (V)		Type [BS (EN) ....]	Voltage rating (V)	Rated current, I_n (A)	Short-circuit capacity (kA)	Residual operating current $I_{\Delta n}$
230	230	1	61008 RCD	230	63	6	30

Protective measure(s) against electric shock:	Main equipotential bonding to extraneous-conductive-parts:									Main protective bonding conductors:			
ADS	Water supply connection	N/A	Gas supply connection	N/A	Oil supply connection	N/A	Transportable building structual steelwork (if any)	✔	Other N/A	Material	COPPER	csa (mm²)	4